

HENRY COUNTY

ROAD 'Y'

(DEF - HEN CO. LINE TO C.R. 13)

PLEASANT TWP.

CENTER LINE CONTROL

&

WITNESSES

W I T N E S S    T I E S

f o r

R O A D    " Y "

Station: *****	Point Description *****	Witness Ties *****
0+00.00	R.R. Spike Pk's 6' NE,SE	8.75' Between offset Pk's. 64.48' NNE to duplex e/s power pole. 51.03' E to duplex n/s power pole. 28.34' SW to duplex se/s cable marker.
3+82.07	R.R. Spike Pk's 6' NW,SW	23.63' NNE to duplex w/s power pole. 31.60' S to duplex w/s power pole. 22.44' SW to "+ " NW Corner Catch Basin. 8.79' Between offset Pk's.
21+14.01	R.R. Spike Pk's 6' NW,NE	9.25' between offset Pk's. 47.02' NW to duplex in power pole. 89.63' SE to near anchor bolt NW/S grain bin.
28+07.99	R.R. Spike Pk's 6' NNW,NE	8.31' between offset Pk's. 17.40' N to duplex w/s power pole. 13.25' SSE to 5/8" iron pin at e/p. 12.04' WSW to 5/8" iron pin at e/p.
33+48.83	R.R. Spike Pk's 6' NW,NE	7.75' between offset Pk's. 17.74' SE to 5/8" iron pin at e/p. 17.05' SW to 5/8" iron pin at e/p.
42+34.02	R.R. Spike Pk's 6' NNW,ENE	8.86' between offset Pk's. 22.87' SW to duplex w/s cable marker. 7.47' NNE to 5/8" iron pin at e/p. 18.10' SSE to 5/8" iron pin at e/p.
57+55.23	R.R. Spike Pk's 6' SSE, WSW	8.74' between offset Pk's 66.54' SE to duplex sw/s cable marker. 95.07' W to duplex se/s cable marker. Ties to duplex not plumbed.
62+21.43	R.R. Spike Pk's 6' SE,SW	8.48' between offset Pk's. 7.56' NNE to 5/8" iron pin at e/p. 14.85' SSE to 5/8" iron pin at e/p. 14.71' WSW to 5/8" iron pin at e/p.
72+52.46	R.R. Spike Pk's 6' SE,SW	9.54' between offset Pk's. 5.81' NNE to 5/8" iron pin at e/p. 15.99' S to 5/8" iron pin at e/p. 16.14' SW to 5/8" iron pin at e/p.



W I T N E S S    T I E S

f o r

R O A D    " Y "

Station: *****	Point Description *****	Witness Ties *****
177+72.93	R.R. Spike Pk's 6' N, W	8.41' between offset Pk's. 14.01' N to 5/8" iron pin at e/p. 10.01' SE to 5/8" iron pin at e/p. 10.24' SW to 5/8" iron pin at e/p.
184+58.03	R.R. Spike Pk's 6' N, W	8.64' between offset Pk's. 53.95' NE to duplex nw/s power pole. 27.11' SSE to duplex ne/s maple. 57.50' SW to duplex se/s maple.
184+94.34	R.R. Spike Pk's 6' SE, SW	8.69' between offset Pk's. 43.75' SW to duplex ne/s maple. 27.86' NNE to duplex nw/s power pole.
185+29.46	R.R. Spike Pk's 6' NW, SW	7.69' between offset Pk's. 44.77' SE to iron pipe. 67.74' WSW to duplex ne/s maple.
189+15.97	R.R. Spike Pk's 6' NE, SE	8.69' between offset Pk's. 76.80' SE to NW Cor. house foundation. 79.91' SW to NE Cor. house foundation. 71.18' NW to SE cor. house foundation.
194+65.92	R.R. Spike Pk's 6' NE, SE	8.91' between offset Pk's. 47.63' N. to SSE cor. building foundation. 47.92' SSE to near cor. conc. foundation. 62.45' WSW to "+" east end conc. walk.
199+90.40	R.R. Spike Pk 8.32' NNE Pk 1.88' SE	8.76' between offset Pk's. 19.66' SSW to "+" in conc. pipe.(P) 46.69' NW to duplex s/s power pole. 65.87' ENE to "+" in conc. slab.
199+94.81	R.R. Spike Pk's 6' NE, SE	8.76' between offset Pk's. 23.43' SSW to "+" in conc. pipe.(P) 43.38' NW to duplex s/s power pole. 64.41' ENE to "+" in conc. slab.(barn)
203+95.25	R.R. Spike Pk's 6' SE, SW	9.36' between offset Pk/s. 23.33' SSW to "+" in concrete.(P) 25.12' SW to "+" in concrete.(P) 23.82' NNE to duplex s/s power pole.
207+07.69	Pk Nail - No Head Pk's 6' S, W	8.24' between offset Pk's. 63.50' N to SW Cor. porch foundation. 60.70' NE to SW Cor. house foundation. 76.16' SW to NE Cor. building foundation. 104.20' SSE to NW Cor. house foundation.

W I T N E S S T I E S

f o r

R O A D " Y "

Station: *****	Point Description *****	Witness Ties *****
214+51.61	R.R. Spike Pk's 6' S, W	8.82' between offset Pk's 39.00' NW to SW Cor. conc. drive. 41.42' NE to SE Cor. of concrete turn-out.(top of bevel) 33.97' E to "+" south end conc. curb.
216+01.85	Nail Pk's 6' S, W	8.47' between offset Pk's. 26.62' S to duplex n/s power pole. 72.82' W to duplex n/s power pole. 71.71' NNE to SW cor. house foundation.
217+31.93	1/2" Iron Pin Pk's 6' S, W	9.02' between offset Pk's. 91.28' N to SE cor. brick house. 20.92' NE to duplex s/s telephone pole.
218+48.80	Pk Nail Pk's 6' S, E	8.19' between offset Pk's. 10.36' N to 5/8" iron pin at e/p. 16.29' W to 5/8" iron pin at e/p.
221+68.84	R.R. Spike Pk's 6' SE, SW	8.78' between offset Pk's. 31.03' S to "+" in concrete corner post. 50.88' NW to duplex e/s cable post. 21.17' N to "+" e/s 4" metal post. (angled 0.8' to north)
225+74.82	R.R. Spike Pk's 6' S, W	8.42' between offset Pk's. 84.55' ESE to duplex s/s cable marker. 58.47' NE to SW cor. brick pump house. 65.30' NNE to "+" SE cor. barn foundation.
236+17.39	R.R. Spike Pk's 6' NNW, ENE	8.28' between offset Pk's. 22.58' NE to duplex nw/s power pole. 25.18' SSE to duplex w/s power pole. 59.18' SW to NE Cor. house foundation.
242+96.83	R.R. Spike Pk's 6' NNW, ENE	8.22' between offset Pk's. 66.02' NW to duplex se/s cable marker. 27.08' W to duplex e/s maple. 12.85' S to duplex n/s maple.
249+97.85	Pk Nail Pk's 6' SSE, WSW	8.23' between offset Pk's. 13.39' WSW to iron pin at e/p. 14.49' NNW to iron pin at e/p. 108.42' E to "+" w/s conc. anchor post.

W I T N E S S    T I E S

f o r

R O A D    " Y "

Station: *****	Point Description *****	Witness Ties *****
256+65.81	Pk Nail Pk's 6' E, SSE	7.78' between offset Pk's. 10.21' NNW to duplex e/s cable marker. 30.83' NNE to 5/8" iron pin at e/p. 20.56' W to 5/8" iron pin at e/p.
262+82.32	R.R. Spike Pk's 6' SE, SW	8.90' between offset Pk's. 28.83' S to "+" south end cmp. 27.04' N to "+" north end cmp. 92.93' NE to SW cor. house foundation.
277+58.26	R.R. Spike Pk's 6' NW, NE	8.98' between offset Pk's. 15.51' NNE to "+" west end of headwall.(P) 23.31' ENE to "+" east end of headwall.(P) 43.15' SE to "+" east end of headwall.(P)
284+73.31	R.R. Spike Pk's 6' NNE, ENE	8.43' between offset Pk's. 35.15' NNE to duplex ne/s cable marker. 124.46' E to duplex in power pole. 21.67' NE to 5/8" iron pin at e/p.
286+17.63	R.R. Spike Pk's 6' NE, NW	8.84' between offset Pk's. 23.60' NNE to duplex w/s power pole. 71.01' W to "+" ne/s catch basin.(P)
290+46.56	R.R. Spike Pk's 6' SE, SW	8.43' between offset Pk's. 51.10' NNW to SW cor. house foundation. 52.93' NE to SE cor. house foundation. 25.65' SSE to duplex e/s telephone pole.
297+06.82	R.R. Spike Pk's 6' SE, SW	8.71' between offset Pk's. 32.60' SE to duplex sw/s telephone pole. 59.45' NNE to SW cor. brick porch. 29.69' NW to duplex sw/s power pole.
304+61.79	R.R. Spike Pk's 6' NE, SE	8.01' between offset Pk's. 82.05' WNW to duplex s/s power pole. 49.49' NW to duplex sw/s power pole. 34.19' NE to "+" north end conc. pipe.(P) 45.01' ENE to duplex s/s wood post. 33.40' SE to "+" south end conc. pipe.(P)

W I T N E S S    T I E S

f o r

R O A D    " Y "

Station: *****	Point Description *****	Witness Ties *****
317+85.04	R.R. Spike/Iron Pipe Pk's 6' NW, NE	44.88' NW to "+" in conc. curb. 28.11' N to sawed notch, SW cor., of block pillar. 32.82' S to duplex e/s power pole. 76.71' SW to near face of well casing. flange.
319+86.60	R.R. Spike/Iron Pipe Pk's 6' SW, NW	8.52' between offset Pk's. 25.46' S to sawed notch, SE cor. of block pillar. 86.04' ESE to duplex sw/s power pole.
326+52.21	Iron pin Pk's 6' SE, SW	9.73' between offset Pk's. 51.61' SW to duplex e/s power pole.(P) 44.59' WNW to duplex s/s brace pole. 77.03' SE to "+" NW cor. catch basin.(P)
341+53.17	R.R. Spike Pk's 6' SE, SW	8.24' between offset Pk's. 85.21' SE to duplex n/s power pole. 10.91' SW to 5/8" iron pin at e/p. 37.27' NW to duplex s/s cable marker. 10.94' NE to 5/8" iron pin at e/p.
353+29.52	R.R. Spike Pk's 6' SE, SW	8.88' between offset Pk's. 71.19' WNW to duplex ne/s power pole. 8.84' NNE to 5/8" iron pin at e/p. 18.12' SE to 5/8" iron pin at e/p.
362+98.59	R.R. Spike Pk's 6' E, S	7.56' between offset Pk's. 28.61' SW to duplex n/s power pole. 35.71' N to duplex e/s brace pole. 20.39' NE to duplex se/s cable marker.